Sl. No.	Description of Items	Unit	Previous Measurement			Present Measurement			Total Up-to-date	
			Qty.	Rate	Cost	Qty.	Rate	Cost	Qty.	Cost
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Cum				70.86	75.60	5357.02	70.86	5357.02
2	Scarifying kankar/gravel/metal crust upto 150mm thick with pick axes and disposal of stuff within a lead of 100 meters including cost of all labour charges complete as per specifications.	Sqm				2700.00	22.68	61236.00	2700.00	61236.00
3	Providing and constructing granite / trap / basalt rubble stone masonry in superstructure with cement mortar 1:8, edges of stones chistle dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications	Cum				23.65	3678.48	86996.05	23.65	86996.05
4	Removing B.S Slab of drain and stacking etc. complete	Sqm				204.12	58.32	11904.28	204.12	11904.28
5	Providing and laying in position plain cement concrete of nominal mix M 7.5 with OPC cement @ 180 kgs. With 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine agggegate @ 0.57cum machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted in foundation and plinth, cost of all materials, labour HOM of machinery curing complete as per specifications.	Cum				43.14	4847.04	209101.31	43.14	209101.31
6	Providing and removing centering shuttering strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications.	Sqm				26.28	287.26	7549.19	26.28	7549.19